

TOWER A STRUCTURAL REBAR INSPECTION

SIGNOFF

DOCUMENT STATUS

APPROVED

PROJECT:

Residential Tower A

DOCUMENT INFORMATION

PROPERTY & METADATA		RECORD SPECIFICATION	
Document Record ID:	DOC-101	Upload / Signoff Date:	2026-09-18
Document Category:	Certificate	Original File Size:	4.8 MB
Uploaded By:	Alex Morgan	Compliance Status:	Approved

TECHNICAL INSPECTION DETAILS

- 01

Scope

Comprehensive structural QA/QC inspection of foundation mat rebar grid and columns 1-24.
- 02

Materials

High-yield deformed steel bars (Grade 60) conforming strictly to ASTM A615 / A615M.
- 03

Clear Cover

Verified at 75mm minimum clearance for sub-grade foundation pours.
- 04

Seismic Spacing

135-degree seismic hooks and column tie pitch conform to Structural Rev-4.
- 05

Inspection Authority Signoff

PASSED - Certified by Alex Morgan & Lead PE.
- 06

Pour Gate

Authorized for scheduled Ready-Mix Concrete pour.

INSPECTION RESULT	CERTIFIED BY AUTHORITY
✓ PASSED (VERIFIED & RATIFIED)	Alex Morgan & Lead PE

POUR GATE: AUTHORIZED
Authorized for scheduled Ready-Mix Concrete pour.

DIGITAL VERIFICATION & AUDIT TRAIL	
Digitally Verified & Certified by BuildOps AI Smart Construction Operations Platform	
Security Fingerprint:	SHA256-dvblI46mi1e-mua4c0sy
Generated: 2026-09-20T17:57:01.330Z	